

UPPER HUNTER SHIRE COUNCIL

CAPITAL WORKS EXPENDITURE

SUMMARY

Year to Date November 2022

	EXPENDITURE					
	Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
Projects	51,900,585	36,837,260	5,807,362	0	5,205,387	602,007
TOTAL	51,900,585	36,837,260	5,807,362	0	5,205,387	602,007

% of YTD Actual works completed to Revised YTD Budget

89.63%

% of YTD Actual works completed to Revised Full Year Budget

14.13%

Summary By Service Area

Administration	367,000	367,000	269,250	0	191,954	77,296
Community Services & Education	99,500	99,500	28,500	0	21,016	7,484
Economic Affairs	65,500	65,500	15,500	0	40,160	(24,660)
Environment	1,457,392	1,457,392	57,910	0	246,428	(188,486)
Total Housing & Community Amenities	102,500	102,500	32,750	0	3,700	29,050
Mining, Manufacturing & Construction	100,000	100,000	0	0	16,000	(16,000)
Public Order & Safety	300,000	300,000	150,000	0	47,829	102,171
Recreation & Culture	2,815,810	2,255,810	277,295	0	100,742	176,553
Transport & Communication	37,778,070	26,489,550	3,466,042	0	3,514,277	(48,235)
Water Supplies	5,278,025	3,130,716	902,217	0	945,775	(43,558)
Sewerage Services	3,536,788	2,469,292	607,898	0	77,505	530,393
	51,900,585	36,837,260	5,807,362	0	5,205,387	602,007

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
1	General Fund						
2	Administration						
3	Depot Operations						
4	1200. Scn Depot Yard Upgrades	20,000	20,000	0	0	0	0
5	4206. Merriwa Depot Upgrade	15,000	15,000	0	0	0	0
6	4328. Groundwater Wells & Tank Remediation	0	0	0	0	500	(500)
7	Total Depot Operations	35,000	35,000	0	0	500	(500)
8							
9	Communications						
10	5502. Design Specific Computer	0	0	0	0	2,454	(2,454)
11	Total Communications	0	0	0	0	2,454	(2,454)
12							
13							
14	Financial Services						
15	0727. Admin Capital Works - Scn	10,000	5,750	2,500	0	0	2,500
16	4578. Scn Small Furnishings & Equipment	0	4,250	4,250	0	4,268	(18)
17	Total Financial Services	10,000	10,000	6,750	0	4,268	2,482
18							
19	Fleet Management						
20	4133. 1.Plant Purchases Capital Expenditure	250,000	250,000	250,000	0	179,193	70,808
21	Total Fleet Management	250,000	250,000	250,000	0	179,193	70,808
22							
23	Information Services						
24	2048. Projectors & screen	22,000	22,000	0	0	0	0
25	2058. Network computer equipment upgrade	35,000	35,000	10,000	0	5,540	4,460
26	Total Information Services	57,000	57,000	10,000	0	5,540	4,460
27							
28	Stores/Purchasing Services						
29	4013. Upgrade Storage Facilities	5,000	5,000	2,500	0	0	2,500
30	Total Stores/Purchasing Services	5,000	5,000	2,500	0	0	2,500
31							
32	Sustainability						
33	5470. Energy Master Plan & Financial Strategy	10,000	10,000	0	0	0	0
34	Total Sustainability	10,000	10,000	0	0	0	0
35							
36	Total Administration	367,000	367,000	269,250	0	191,954	77,296

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
37							
38	Community Services & Education						
39	Aged Care - Gummun Place Hostel						
40	4043. Hostel Room Upg on Changeover	5,000	5,000	0	0	0	0
41	4805. Hostel equipment upgrades	15,000	15,000	0	0	0	0
42	Total Aged Care - Gummun Place Hostel	20,000	20,000	0	0	0	0
43							
44	Aged Care - Independent Living Units						
45	1027. Mdi ILU Replace Floor Coverings	2,500	2,500	2,500	0	0	2,500
46	1028. Mdi ILU Kitchen Upgrades	6,000	6,000	0	0	0	0
47	1034. Mdi ILU Painting	2,000	2,000	0	0	0	0
48	1035. Mwa ILU Painting	2,000	2,000	0	0	0	0
49	1037. Mdi ILU Replace Air Conditioner	1,500	1,500	1,500	0	0	1,500
50	1040. Mwa ILU Kitchen Upgrades	6,000	6,000	0	0	0	0
51	1149. Mdi ILU Design 2 x Addtnl Units	0	0	0	0	190	(190)
52	4837. Mdi ILU Privacy Screens	0	0	0	0	2,993	(2,993)
53	4838. Mdi ILU Tank Stand Upgrades	2,000	2,000	2,000	0	0	2,000
54	4841. Mdi ILU Carport	10,000	10,000	0	0	0	0
55	Total Aged Care - Independent Living Units	32,000	32,000	6,000	0	3,183	2,817
56							
57	Children`s Services - Early Learning Centre						
58	1030. ELC Painting Works	7,500	7,500	0	0	0	0
59	1112. Playground development	22,500	11,800	0	0	0	0
60	1290. Additional furniture and equipment	10,000	10,000	5,000	0	0	5,000
61	1354. ELC Operations Review	0	7,500	6,800	0	7,130	(330)
62	4817. Floor Coverings and Lino Replacement	0	2,200	2,200	0	2,198	2
63	5554. ELC Office & Staff Room Upgrades	7,500	8,500	8,500	0	8,505	(5)
64	Total Children`s Services - Early Learning Centre	47,500	47,500	22,500	0	17,833	4,667
65							
66	Total Community Services & Education	99,500	99,500	28,500	0	21,016	7,484
67							
68	Economic Affairs						
69	Real Estate						
70	0981. Aberdeen Heights Subdivision - Stg 7	35,000	35,000	10,000	0	0	10,000
71	4121. Stewarts Brook Camping Amenities	0	0	0	0	10,695	(10,695)
72	4150. Residential Capital Works	20,000	20,000	0	0	0	0

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
73	4452. VIC Refurbishment	0	0	0	0	2,544	(2,544)
74	4810. Youth Hostel Segenhoe - Air Conditioner	2,500	2,500	2,500	0	0	2,500
75	4909. 7 Bottlebrush Place Scone	5,000	5,000	0	0	0	0
76	4952. Campbells Corner Scone	0	0	0	0	119	(119)
77	5476. Campbells Corner Roofing	0	0	0	0	696	(696)
78	5515. Campbells Corner Development	0	0	0	0	6,881	(6,881)
79	5516. Campbells Corner Business Case	0	0	0	0	17,079	(17,079)
80	Total Real Estate	62,500	62,500	12,500	0	38,013	(25,513)
81							
82	Tourism & Area Promotion						
83	4843. Town Christmas Lights	3,000	3,000	3,000	0	2,147	853
84	Total Tourism & Area Promotion	3,000	3,000	3,000	0	2,147	853
85							
86	Total Economic Affairs	65,500	65,500	15,500	0	40,160	(24,660)
87							
88	Environment						
89	Stormwater Management						
90	4439. Belmore St Channel	200,000	200,000	0	0	25	(25)
91	4956. Segenhoe & Graeme Sts Abn	30,000	30,000	30,000	0	29,510	490
92	4970. Stormwater Replacement Program	60,000	60,000	0	0	0	0
93	4893. Kelly St Stormwater - CBD Upgrade	0	0	0	0	110	(110)
94	Total Stormwater Management	290,000	290,000	30,000	0	29,645	355
95							
96	Waste Management						
97	0816. Waste Mdi - Upgrade & Capping	0	0	0	0	3,048	(3,048)
98	0817. Better Waste Program	0	0	0	0	6,098	(6,098)
99	1173. Scn - Landfill Development Extension	0	0	0	0	2,556	(2,556)
100	1347. Aberdeen Waste Facility Expansion	468,000	468,000	25,750	0	3,969	21,781
101	4562. Abn - Weighbridge	0	0	0	0	17,941	(17,941)
102	4744. Waste Mwa - Upgrade & Capping	0	0	0	0	3,048	(3,048)
103	4849. Scn - Impound yard	0	0	0	0	16,048	(16,048)
104	4874. Green Lid Waste Bins Introduction	0	0	0	0	161,872	(161,872)
105	4932. Mwa - Transfer Station	278,801	278,801	1,080	0	0	1,080
106	4933. Mdi - Transfer Station	275,591	275,591	1,080	0	2,205	(1,125)
107	4992. Scn - Moving Bay	145,000	145,000	0	0	0	32

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
108	Total Waste Management	1,167,392	1,167,392	27,910	0	216,784	(188,842)
109							
110	Total Environment	1,457,392	1,457,392	57,910	0	246,428	(188,486)
111							
112	Low Income Housing						
113	1036. Low income Housing Painting	1,500	1,500	1,500	0	0	1,500
114	1039. Low Income Replace Floor coverings	2,000	2,000	0	0	0	0
115	4842. Low Income Housing Air-Conditioner	1,500	1,500	0	0	0	0
116	Total Low Income Housing	5,000	5,000	1,500	0	0	1,500
117							
118	Public Cemeteries						
119	0702. Scone Lawn Cemetery Extension	20,000	20,000	20,000	0	0	20,000
120	1261. Tree Planting	5,000	5,000	5,000	0	0	5,000
121	5806. Cemetery Furniture	12,500	12,500	6,250	0	0	6,250
122	Total Public Cemeteries	37,500	37,500	31,250	0	0	31,250
123							
124	Street Lighting						
125	1350. Vennacher St Mwa - Lighting Ped Cross	60,000	60,000	0	0	3,700	(3,700)
126	Total Street Lighting	60,000	60,000	0	0	3,700	(3,700)
127							
128	Total Housing & Community Amenities	102,500	102,500	32,750	0	3,700	29,050
129							
130	Mining, Manufacturing & Construction						
131	Quarry Operations						
132	0806. Gravel Exploration	100,000	100,000	0	0	16,000	(16,000)
133	Total Quarry Operations	100,000	100,000	0	0	16,000	(16,000)
134							
135	Total Mining, Manufacturing & Construction	100,000	100,000	0	0	16,000	(16,000)
136							
137	Public Order & Safety						
138	Emergency Services						
139	5497. Scone Emergency Operations Centre	300,000	300,000	150,000	0	47,829	102,171
140	Total Emergency Services	300,000	300,000	150,000	0	47,829	102,171
141							
142	Total Public Order & Safety	300,000	300,000	150,000	0	47,829	102,171
143							

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
144	Recreation & Culture						
145	Community Halls & Centres						
146	4313. Update Air Con system Mwa School of Arts	0	0	0	0	3,524	(3,524)
147	4461. Mwa Building Improvements	0	0	0	0	2,145	(2,145)
148	5342. Murrurundi War Memorial Gates	0	0	0	0	233	(233)
149	5483. Cassilis Hall and Playground Upgrade	0	0	0	0	1,273	(1,273)
150	Total Community Halls & Centres	0	0	0	0	7,175	(7,175)
151							
152	Museums						
153	1067. Scn Museum - Minor upgrade works	3,500	3,500	0	0	0	0
154	1172. Museum Disabled Access Improvement	2,500	2,500	2,500	0	0	2,500
155	5430. Mwa Bottle Museum - Painting External	2,000	2,000	0	0	0	0
156	Total Museums	8,000	8,000	2,500	0	0	2,500
157							
158	Parks & Gardens						
159	0709. Tree Planting Scn	5,000	5,000	5,000	0	0	5,000
160	0802. Tree Planting Abn	5,000	5,000	5,000	0	0	5,000
161	0803. Tree Planting Mwa	5,000	5,000	5,000	0	0	5,000
162	0804. Tree Planting Mdi	5,000	5,000	5,000	0	41	4,959
163	1254. Playground Shade & Equipment Grant	23,064	23,064	0	0	0	0
164	4505. Playground Equipment upgrade	45,000	45,000	0	0	0	0
165	5273. Playground Fencing	10,000	10,000	0	0	0	0
166	5443. Moonan Flat River Tank & Pipes - Fire	0	0	0	0	2,864	(2,864)
167	5499. Scone Tidy Towns Community Garden	10,000	10,000	0	0	5,433	(5,433)
168	5521. Amaroo Park Playspace	139,637	139,637	0	0	0	0
169	Total Parks & Gardens	247,701	247,701	20,000	0	8,338	11,662
170							
171							
172	Public Libraries						
173	1227. Abn - Library Upgrade	0	2,230	0	0	2,230	(2,230)
174	1229. Additional Furniture	8,600	6,370	2,150	0	0	2,150
175	4826. Scone Library Development	750,000	750,000	0	0	(2,385)	2,385
176	Total Public Libraries	758,600	758,600	2,150	0	(156)	2,306
177							
178	Sporting Grounds & Venues						
179	0827. Bill Rose Complex Master Plan	0	0	0	0	7,100	(7,100)

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
180	4109. Mwa Showground Upgrade	68,482	68,482	0	0	44,601	(44,601)
181	4111. Scone Park Upgrade	0	0	0	0	450	(450)
182	4701. Jefferson Park Reserve	50,000	70,000	0	0	0	0
183	5359. Murray Bain Oval Lighting Upgrade	150,000	150,000	0	0	0	0
184	5417. Mdi Rosedale Canteen Upgrade	0	0	0	0	450	(450)
185	5420. Scone Tennis Club Courts Resurfacing	191,278	191,278	0	0	2,700	(2,700)
186	Total Sporting Grounds & Venues	459,760	479,760	0	0	55,301	(55,301)
187							
188	Swimming Pools						
189	5522. Merriwa Olympic Pool Facilities	258,904	258,904	0	0	1,097	(1,097)
190	5523. Scone Memorial Pool Facilities	227,200	227,200	0	0	543	(543)
191	5819. Murrurundi Pool Chlorine Dosing Plant	32,500	32,500	32,500	0	0	32,500
192	Total Swimming Pools	518,604	518,604	32,500	0	1,641	30,859
193							
194	White Park Complex						
195	5473. White Park Electrical Supply Upgrade	780,000	200,000	212,000	0	10,080	201,920
196	5517. White Park Complex Business Case	43,145	43,145	8,145	0	15,424	(7,279)
197	5519. Cattle Loading ramp at White Park	0	0	0	0	2,940	(2,940)
198	Total Museums	823,145	243,145	220,145	0	28,444	191,701
199							
200	Total Recreation & Culture	2,815,810	2,255,810	277,295	0	100,742	176,553
201							
202	Transport & Communication						
203	Aerodrome						
204	4738. Airport Development	0	300,000	240,000	0	286,392	(46,392)
205	Total Aerodrome	0	300,000	240,000	0	286,392	(46,392)
206							
207	Bridges						
208	3612. Cullingral Rd Culvert Replacement	0	38,480	38,480	0	38,480	0
209	4768. Camerons Bridge Rouchel	0	400,000	400,000	0	675,030	(275,030)
210	4871. Murulla Street Causeway Upgrade	1,100,000	1,100,000	0	0	1,152	(1,152)
211	4879. Warlands Bridge No1	290,365	290,365	20,000	0	1,136	18,864
212	4880. Warlands Bridge No2	275,046	275,046	20,000	0	676	19,324
213	4881. Warlands Bridge No3	271,273	271,273	20,000	0	1,244	18,756
214	4882. Warlands Bridge No4	271,896	271,896	20,000	0	308	19,692
215	4883. Warlands Bridge No5	272,272	272,272	20,000	0	798	19,202

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
216	4884. Scotts Creek Bridge No3	272,611	272,611	20,000	0	2,377	17,623
217	4885. Scotts Creek Bridge No2	472,998	472,998	20,000	0	2,121	17,879
218	4886. Blues Bridge	291,108	291,108	20,000	0	2,356	17,644
219	5166. Dartbrook Bridge	788,365	788,365	5,000	0	6,410	(1,410)
220	5234. Lapstone Gully Bridge 2km	271,902	271,902	2,500	0	1,114	1,386
221	5235. Lapstone Gully Bridge 2.9km	77,523	77,523	2,500	0	0	2,500
222	5236. Little St Bridge	377,470	377,470	20,000	0	4,190	15,810
223	5237. Bobialla Creek Bridge	303,511	303,511	5,000	0	1,665	3,335
224	5238. Ashford's Bridge	167,600	167,600	5,000	0	1,155	3,845
225	5239. Albano Bridge	181,373	181,373	5,000	0	2,237	2,763
226	Total Bridges	5,685,313	6,123,793	643,480	0	742,447	(98,967)
227							
228	Footpaths & Cycleways						
229	4080. Ftpth - Mwa Extension	932,674	932,674	349,752	0	248,640	101,112
230	4327. Kerb Ramp Upgrade	20,000	20,000	0	0	0	0
231	4352. Scn - Moobi Rd Cycleway	30,000	30,000	0	0	0	0
232	4974. Ftpth - Segenhoe St Abn (NEH-Graeme)	0	0	0	0	66,330	(66,330)
233	5544. Ftpth - Cassilis Public School Coolah Rd	45,000	0	0	0	0	0
234	5558. Ftpth - Waverley St (Short to Liverpool)	50,000	50,000	0	0	0	0
235	5576. Cassilis Ftpth - Decommission Fuel Tank	0	45,000	30,000	0	27,000	3,000
236	Total Footpaths & Cycleways	1,077,674	1,077,674	379,752	0	341,969	37,783
237							
238	Roads & Bridges - Regional						
239	1285. Regional Rd Reseals	520,000	520,000	0	0	574	(574)
240	4913. MR105 Repair - 26km to Belltrees Hill	565,000	565,000	565,000	0	327,663	237,337
241	4943. R2R Glenbawn & MR105 Intersection	250,000	250,000	250,000	0	201,764	48,236
242	4984. Regional Heavy Patching Program	150,000	150,000	0	0	0	0
243	4985. Regional Roads ARRB	75,000	75,000	0	0	0	0
244	5260. MR62 Ollerton Dr to Sophia Creek Rd	0	0	0	0	494	(494)
245	5262. Culvert Subsidence Upgrade	131,000	131,000	0	0	0	0
246	5288. MR358 - Coulsons Creek Rd Rehabilitation	5,000,000	5,000,000	50,000	0	37,110	12,890
247	5545. MR62 - Ridgeland St Intersection Upgde	71,620	71,620	1,620	0	806	814
248	5546. MR62 - Blaydon St Intersection Upgde	71,620	71,620	1,620	0	707	913
249	5547. MR62 - Tyrone Rd Upgrade	71,620	71,620	1,620	0	1,725	(105)
250	Total Roads & Bridges - Regional	6,905,860	6,905,860	869,860	0	570,844	299,016
251							

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
252	Roads - Local (Sealed, Unsealed & Urban)						
253	0759. MR358 - Coulsons Creek Rd Rehabilitation	0	0	0	0	3,399	(3,399)
254	1001. Ringwood Road Upgrade	0	0	0	0	22,693	(22,693)
255	1283. Urban Rd Reseals	400,000	400,000	0	0	1,078	(1,078)
256	1284. Rural Rd Reseals	740,000	740,000	0	0	2,282	(2,282)
257	4078. Farram Lane Construction	0	0	0	0	1,045	(1,045)
258	4734. Muffet St Reconstruction	350,000	350,000	350,000	0	350,405	(405)
259	4861. Village Streets Initial Seal	40,000	0	0	0	0	0
260	4862. Village Streets Shoulder Initial Seal	40,000	0	0	0	0	0
261	4986. Local Sealed Road Heavy Patching	150,000	150,000	0	0	0	0
262	4987. Local Unsealed Roads Resheet	1,100,000	1,100,000	440,000	0	369,504	70,496
263	4988. R2R Urban Streets K&G Renewals	200,000	200,000	0	0	0	0
264	4989. Local Roads & Streets ARRB	125,000	125,000	0	0	0	0
265	5247. Moonan Brook Rd MR105 Seal & Upgrade	5,207,268	1,707,268	15,000	0	87,802	(72,802)
266	5261. MR62 Sophia Crk Bridge to Cuan Shearing	0	0	0	0	5,729	(5,729)
267	5392. Culvert Subsidence	50,000	50,000	0	0	0	0
268	5407. Hunter Rd - Naracoote to Glenmore Brg	0	0	0	0	50,145	(50,145)
269	5409. Barrington Forest Rd - Initial Seal Stg1	2,500,000	200,000	0	0	31,738	(31,738)
270	5410. Barrington Forest Rd - Initial Seal Stg2	1,500,000	100,000	0	0	610	(610)
271	5525. K & G - Smith St Scone	0	0	0	0	1,458	(1,458)
272	5536. Pages Creek & Sargeants Gap Rds Upgrades	598,935	598,935	0	0	0	0
273	5540. RSP Glenbawn Rd - Shoulder Wide & Gdrail	500,000	500,000	0	0	0	0
274	5541. RSP Timor Rd - Shoulder Wide & Gdrail	272,520	272,520	0	0	0	0
275	5548. Hacketts Rd Merriwa	0	80,000	80,000	0	94,426	(14,426)
276	5549. Bow St (fr Blaxland St to MacCartney St)	160,000	160,000	0	0	19,225	(19,225)
277	5555. Victoria St Mdi - Rehabilitation	400,000	400,000	205,000	0	152,775	52,225
278	5556. Yarrandi Rd - Initial Design/Studies	84,000	84,000	0	0	0	0
279	5557. Middlebrook Rd - Initial Design/Studies	42,000	42,000	0	0	0	0
280	5559. Muffett Street Overpass Investigations	500,000	500,000	0	0	0	0
281	5816. R2R Aberdeen Public School Graeme St Upg	240,000	240,000	105,000	0	177,967	(72,967)
282	Total Roads - Local (Sealed, Unsealed & Urban)	14,459,723	7,259,723	1,090,000	0	1,194,313	(104,313)
283							
284	Transport Ancillaries						
285	0747. Bus Shelter Capital Works	20,000	20,000	0	0	0	0
286	0753. Town Revitalisation - Scone	8,727,000	4,000,000	137,950	0	189,358	(51,408)
287	0775. Regional Rd Guardrail Replacement	50,000	50,000	0	0	0	0

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
288	4079. Street Signs	12,500	12,500	0	0	0	0
289	4898. 133 Kelly Street Scone	0	0	0	0	10,986	(10,986)
290	5498. St Aubins St Town Square Green	100,000	0	0	0	0	0
291	Total Transport Ancillaries	8,909,500	4,082,500	137,950	0	200,345	(62,395)
292							
293	Total Transport & Communication	37,778,070	26,489,550	3,466,042	0	3,514,277	(48,235)
294							
295	Total General Fund	43,085,772	31,237,252	4,297,247	0	4,182,107	115,172
296							
297	Water Fund						
298	Water Supplies						
299	Merriwa/Cassilis Water						
300	2014. Mwa - Main Renewals/Replacements	333,000	333,000	199,145	0	292,238	(93,093)
301	2025. Mwa - Meter Replacements	9,000	9,000	3,762	0	2,891	871
302	4677. Mwa - Treatment Plant Minor Renewals	45,000	45,000	11,250	0	0	11,250
303	4678. Mwa/Cass - Minor Reservoir Repairs	30,000	30,000	0	0	0	0
304	4688. Mwa - Treatment Plant SCADA	23,100	23,100	0	0	0	0
305	5398. Mwa - New Mains/Main Extensions	85,866	85,866	85,866	0	264,283	(178,417)
306	Total Merriwa/Cassilis Water	525,966	525,966	300,023	0	559,412	(259,389)
307							
308	Murrurundi Water						
309	2022. Scn/Mdi Pipeline	65,000	65,000	65,000	0	39,424	25,576
310	2026. Mdi - Meter Replacements	9,000	9,000	3,787	0	26	3,761
311	2071. Village Reticulation	600,000	600,000	0	0	1,953	(1,953)
312	4498. Reservoir repairs/replacement	8,000	8,000	8,000	0	0	8,000
313	5397. Mdi - Main Renewals/Replacements	150,000	150,000	136,750	0	133,038	3,712
314	Total Murrurundi Water	832,000	832,000	213,537	0	174,441	39,096
315							
316	Scone/Aberdeen Water						
317	1105. Scn/Abn - Minor Reservoir Repairs	20,000	20,000	1,500	0	0	1,500
318	2027. Scn/Abn - Meter Replacements	55,000	55,000	23,055	0	16,055	7,000
319	2028. UV & Fluoride Implementation	1,400,000	200,000	7,500	0	1,391	6,109
320	2030. Scone WTP	0	0	0	0	0	0
321	4181. Telemetry Upgrade	255,000	20,000	26,000	0	0	26,000
322	4219. Scn/Abn - Main Renewals/ Replacements	925,000	925,000	108,308	0	82,744	25,564
323	4672. Abn - Replace High Tower Tank & Platform	269,813	0	0	0	0	0

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
324	4687. Abn - Raw Water Pump Station Upgrade	347,250	347,250	176,300	0	84,094	92,206
325	4757. Scn Valve & Hydrant Replacement	20,500	20,500	8,662	0	0	8,662
326	4794. IWCM - Water	237,496	50,000	32,500	0	6,580	25,920
327	4939. Scn/Abn - New Mains/Main Extensions	0	0	0	0	832	(832)
328	5330. Scn/Abn - Reservoir Cleaning & Inspect	41,000	41,000	0	0	0	0
329	5331. Scn/Abn - Drought Management Plan	70,000	70,000	0	0	2,965	(2,965)
330	5378. Scn - White Park Water Main Extension	0	0	0	0	837	(837)
331	5406. STM Rural Water Connections	24,000	24,000	4,832	0	0	4,832
332	5510. Scn- Moobi Rd Water Booster Pump Station	255,000	0	0	0	0	0
333	5565. MDI - Dam Pump Renewal/Replacements	0	0	0	0	16,424	(16,424)
334	Total Scone/Aberdeen Water	3,920,059	1,772,750	388,657	0	211,921	176,736
335							
336	Total Water Supplies	5,278,025	3,130,716	902,217	0	945,775	(43,558)
337							
338	Total Water Fund	5,278,025	3,130,716	902,217	0	945,775	(43,558)
339							
340	Sewer Fund						
341	Sewerage Services						
342	Merriwa Sewerage						
343	1162. Mwa -Sewer Relining	199,609	199,609	7,128	0	0	7,128
344	4465. Mwa - Manhole replace/improvement	60,000	60,000	25,000	0	0	25,000
345	4466. Mwa - STP Renewals	268,197	268,197	57,078	0	2,417	54,661
346	4468. Mwa - Main Renewals/Replacements	50,000	50,000	16,347	0	3,571	12,776
347	4572. Cassilis Sewer Scheme	60,000	60,000	27,000	0	3,552	23,448
348	5328. Mwa - Recycled Water Scheme	33,200	33,200	0	0	28,847	(28,847)
349	5379. Mwa - STP Cleaning Polishing Ponds	1,299,697	549,697	22,176	0	15,917	6,259
350	Total Merriwa Sewerage	1,970,703	1,220,703	154,729	0	54,305	100,424
351							
352	Murrurundi Sewerage						
353	3017. Mdi - STP Renewals	20,000	20,000	20,000	0	0	20,000
354	4423. Mdi - Main Renewals/Replacement	50,000	50,000	9,520	0	0	9,520
355	4469. Mdi - Manhole Renewals & Replacements	10,000	10,000	10,000	0	0	10,000
356	4536. Mdi - Sewer Relining	100,000	100,000	2,332	0	0	2,332
357	Total Murrurundi Sewerage	180,000	180,000	41,852	0	0	41,852
358							
359	Scone/Aberdeen Sewerage						

UPPER HUNTER SHIRE COUNCIL
DETAILED CAPITAL WORKS EXPENDITURE
Year to Date November 2022

Line Number		EXPENDITURE					
		Original Budget	Revised Budget	YTD Budget	Requested vote	YTD Actuals	\$ Var
360	3016. Scn - STP Renewals	50,000	50,000	28,684	0	0	28,684
361	4400. Abn - STP Renewals	25,000	25,000	16,347	0	16,620	(273)
362	4473. Scn/Abn - Sewer Relining	513,589	513,589	48,326	0	0	48,326
363	4475. Scn - Manhole Replacements/Improvements	125,000	125,000	60,577	0	0	60,577
364	4476. Scn/Abn - Mains Renewals/Replacements	180,000	180,000	115,193	0	0	115,193
365	4480. Scn - Moobi Rd SPS Upgrade Pump Station	20,000	20,000	0	0	0	0
366	4794. IWCM - Sewer	227,496	50,000	33,500	0	6,580	26,920
367	4858. Scn/Abn - SPS Renewals	65,000	65,000	37,690	0	0	37,690
368	5232. Telemetry Upgrade Scone Airport SPS7	180,000	40,000	71,000	0	0	71,000
369	Total Scone/Aberdeen Sewerage	1,386,085	1,068,589	411,317	0	23,200	388,117
370							
371	Total Sewerage Services	3,536,788	2,469,292	607,898	0	77,505	530,393
372							
373	Total Sewer Fund	3,536,788	2,469,292	607,898	0	77,505	530,393
374							
375	OVERALL TOTAL	51,900,585	36,837,260	5,807,362	0	5,205,387	602,007